G. R. S 59] GPB—15,000-20 12 13

GENERAL AND REVENUE SECRETARIAT.

1895-96
191 .
(Inwrai)

File No. 101

Serial Nos.

Papers Filed.

*Month*_____

SUBJECT.

Sanctioning certain revised Estimates for repairing the Sri Ranganathaswami temple and Chattram at Komarnahalli, Harihar Sub-Taluk.

PREVIOUS REFERENCES	LATER REFERENCES

19-3-96

01

(20)

Gen. 31.]



From The Deputy Commissioner
Chitaldroog District

To

The Secretary to the Government
~~Dewan~~ of Mysore
Mungaroi Department.

Dated 10th March 1896.

Despatched 16th.

Received 19/3

General No. 737
No. 38

Enclosure No. 2

With reference to Proceedings of Government No. 707-8 M7 31-95 dated 14th January last, has the honor to state that out of the sum of Rs. 4737/ sanctioned for improving the Ranganathaswamy temple and building an Annashattra at Komanamalli, Hanihan Sub Taloot, only Rs. 900 has to be deducted as contribution and provision has to be made from Mungaroi and other funds for the balance Rs. 3837. In para 6 of this Office letter no 334 dated 28th October 1895, it is stated that another contribution of about 500 Rs. is promised for raising the main temple, but in the Estimate only the amount

To the Canara No 1260 31-95 dt 16/16/96

(19)

amount that is required for that purpose besides the Contribution thus promised is shown otherwise the cost of raising the Temple would have been shown as 1000 Rs. instead of 500 Rs. as now entered in the Estimate.

Request that provision may be made for another 500 Rs for the work. It is not necessary that this should be made available for expenditure during the current year. It is enough if it is provided for payment in the beginning of 1896-97.

2. Three of the Estimates are herewith returned.

C Kinnersley

for Offg: Deputy Commissioner.

M.

Gen. Serial No. 30.]

1896

MUZARAL

From

To The Dy Comr
Chitaldrug Dt

Dated 16th June 1896

Despatched

Received

Enclosures No 2

General No. 1260
Muzarai F. No. 31–95

His R.O. 737/38 d/ 10th March 96 requesting a further allotment of Rs 500 towards the repairs of the Sri-Rungana thaswamy Temple and the Govt Annachathram at Bomarauhalli, ~~under the account of Fasli 31~~ sanctioned in Govt Pro No. 707-8 Muz 731-95 d/ 14th Jany 96.

Under the circs reported in the above, I have the honor to state that, after all the sanctioned repairs have been ~~executed~~ completed, the Dy Comr may

may apply to Govt for
for sanction of such
additional outlay as
may have been actually
expended over the
sanctioned allotment
of Rs 4737.

2. Enclosures returned
herewith.

By order.

Mil Secretary.

Gen Serial No 30.]

189 8

From
The Deputy Commissioner
Chitaldrug District

To

The ~~Chief~~ Secretary to the
Government ~~Dewan~~ of Mysore
Mulroy Dept.

16.11.98
356

Dated 7th November 98

Despatched 10-11-98

Received

Enclosures No.

General No. 394
No. 16

In reply to

SUBJECT.

Action taken in forwarding petition for enhancement to the Komaranhalli Ranganath Temple in the Harihar Sub Taluk and the construction of a Chatram attached to it

Submitted for orders with explanatory note
Asst 20/11/98

References (to be entered only in the Dewan's Office.)

To the Dewan 24 1043-4 14/3/99

Deputy Commissioners Office
Chitaldrug District

No 391/16 Dated 7th November 1898

From

The Deputy Commissioner
Chitaldrug District

To

The Secretary to the
Government of Mysore
Revenue Department

Sir,

With reference to correspondence marginally noted I have the honour to submit revised estimates for improvement to the Kumaranhalli Ranganath temple in the Harihar Sub Taluk and the construction of a Chatram attached to it. I send also a copy of a letter No 170 dated 18th October 1898 from the Assistant Commissioner Davangere, explaining the circumstances under which deviations had to be made from the original design of the work.

2 The original amount sanctioned for the work was Rs 4737-- The add-

Mem Office No 276/12 dated 1-10-94
Do - 334/20 dated 5-10-95
Do. 727/36 dated 10-10-96

- additional [illegible] wanted in
Ro 3005 [illegible] the [illegible] to
and the picturesque situation of
Hempstead and the liberal contributions
in labor and material of the
Veterans [illegible] and the [illegible]
[illegible] will be of service to [illegible]
the addition of an asphalt [illegible]
work to the [illegible]
and improvements will be made
to complete it within the next
fiscal year.

[illegible]
[illegible]

(13) Davangere Assistant Commissioner's Office.

No 170. Dated: 18 October 1898

To

The Deputy Commissioner

Chitaldrug District

Sir,

I have the honor to submit a plan of the Komarantalli Temple and the buildings together with the revised estimates and comparative statements for the additions and repairs to the main temples, Chatram and Chandrasala for transmission to Government (in the Inamroy Department for sanction

1. Ranganath swamy's temple - A Lump sum provision of Rs 500 was sanctioned for the repairs to this temple While the work was in progress, it was found necessary for the safety and permanence of the temple to carry out the works as detailed in the accompanying estimate. It will be seen from the abstract of the Estimate that works of the estimated value of

Rs

(12)

Rs 4281 have actually been carried out, while the amount paid is —, Rs 2369, and this result is due to the free labour contributions of the neighbouring villagers. Although the works to be done are of a nature as to necessitate the employment of skilled artizans, I have every hope of finishing the works well within the estimated amount. The rates quoted in the estimate are those as paid by the Public Works Department in this Sub Division.

3 Repairs to Lakshmudeveeyara Devasthanam — A lump sum of Rs 50 was sanctioned for the repairs of this temple. On a closer inspection of the temple, I find that one of the side walls has to be dismantled and rebuilt and as I was in the premises during a heavy shower of rain, I know for certain that the roof is very leaky and has to be thoroughly redone. I do not think that the temple will survive another heavy raining season unless attended to at once.

The estimate now submitted

p.o.

provides for works absolutely necessary for the safety and durability of the temple. I have every hope of finishing the work within the estimated amount

4 Mahadwaram – An estimate for Rs 2117 was sanctioned for the repairs and additions to the Maha dwaram. When the old Maha dwaram was dismantled it was found that it was on unstyled foundation and most of the old materials were found unsafe and unserviceable. The site of the Mahadwaram had to be changed as the entrance to the temple through the old Mahadwaram was not in a line with the main entrance to the Garbhagudi. The old estimate provided an elaborately ornamental gate way. This idea has been given up owing to the costly nature of the work. The revised estimate provides for absolute requirements in the shape of new materials, new foundations and alterations. I am confident of getting the work executed well within the estimate

5. Chatram – An estimate for

for

Rs 1397 was sanctioned for the construction of the Chatram.

The old site had to be abandoned the subsoil an examination was found loose and treacherous. The old Chatram buildings now having been dismantled, it is found that the old materials are not practically of any use. The buildings had to be extended to suit absolute present requirements hence the necessity for a revised estimate

6 Chandrasala - The ryots of villages in the neighbourhood of the temple expressed a desire for the building of a Chandrasala in the temple compound in consideration of the free labour contribution from those ryots, the work was put in hand and it will be seen from the accompanying estimate that works costing Rs 1353 have been executed at a cost of and Rs. 510 The works still to be done necessitate the employment of skilled artizans and I hope to be able to finish the work within the estimated amount

7 I enclose herein a statement showing the total amount of es-

estimates, cost of works already done, amounts paid for these works already executed, and the probable amount required to finish the work

I have &c

A/g Secretary & Engineer

Copy

Municipality

Delhi 7th

Read again:—

Govt. Pro No 707-8 of 14th Jan.y 1896 sanctioning certain ~~Estimates~~ amounts for Rs 4737- for the repairs of the Sri Renganatthaswami temple and the Mugrai Chattiram at Komarnahalli Harihar Sub Taluk.

And read:— Letter No 394 of 7th Nov. '98 from the Dy Comm.r Chitaldrug D.t Submitting for sanction revised Estimates to the total amount of Rs 12978- for the repairs of the temple & the Chattram.

Order thereon.

No 1043-4 Emg of Mmz 7-31-95 +3-4 D/ 9th March '99

The details of the original Estimates sanctioned in the Govt. order of the 14th Jan.y 1896 ~~read~~ above and of the revised Estimates now submitted for sanction are ~~as follows~~ given below:—

Attested

Particulars of work	Amount of original Estimate	Amount of revised Estimate	Remarks in explanation of the revision proposed
I Repairs to the Temple.			
(a) Main Temple of Sri Ranganathaswamy	811	5249	Premises to be extended by the construction of 10 new Ankanams of Rambeream cut-stones and also other improvements to be made.
(b) Sri Lakshmi Devi Temple	50	517	The whole building having become leaky it has to be thoroughly repaired as the execution of petty repairs sanctd. in the Estimate will be of no use.
(c) Mahadwaram (Main Entrance)	2117	1865	The foundation of the Mahadwaram having given way the whole structure has been demolished and is proposed to be re-constructed

Chandrasala		2086	This is a new addition ~~expected~~ found to be very necessary.
Compound wall.	203	494	The Compound wall having great ly damaged during the last heavy rains add.l Repairs are necessary
Contingencies	159	.	
Total	3,340	10,211	
II. Repairs to the Chattram			
which is located in the temple premises	1397	2767	The Stone mantap which was proposed to be adapted for Chattram purposes at a cost of Rs 1397 having since collapsed, the construction of a new building is become necessary.
Grand Total	4,737	12978.	

2 The Dy Commr. reports
that as the execution of the
works as per revised estimate
became necessary for reasons
explained in the last column
of the foregoing statement,
the repairs of the main temple
(Item No. I A) have been already
taken on hand & nearly completed
and paid for, partly out of
funds sanctd. in the Govt.
order of the 16th Jany. 1896
read above & partly from
contribution (both in cash
and in the shape of labor)
from devotees. The Mudgal
overseer attached to this office
who was directed to report
on the works after a personal
inspection, reports that the
construction of the Chattram
has also been since commenced
and that the work is being
pushed

In these circs
pressed on rapidly the
revised Estimates for the
Ranganathaswamy Temple & Chattram aforesaid two works are
hereby sanctioned.

3 As the ~~Construction~~ repairs of the compound wall (Item No. I a) in the Statement) & the repairs to the Sri Lakshmi Devi temple (Item No. I b) are reported to be very essential and urgently called for, the revised Estimates submitted in respect of these two works are also sanctioned.

4 The Addl Commr is accordingly requested to expedite the execution of all the marginally noted works sanctd. above so as to complete them all before

Repairs to,
Main temple of Sri Ranganathaswamy Rs 5249-
Sri Lakshmi Devi temple Rs 577-
Compound wall - Rs 494-
Chattram - - - " 2767.
Total Rs 9027/-

the end of the current
official year.

5. The information ~~given~~ in the letter of the D.G. of P.W. read above ~~now~~ furnished in regard to the payments made towards the work reported to have been already executed, ii, the sources from which the money has been drawn and iii, the extent of further allotment actually requiring sanction is not sufficiently clear. The D.G. Comm.t is therefore requested to submit at once a detailed report giving clear information on all the points above ~~set forth~~ with particulars ~~and also~~ required in the Comptroller's

(12) Cir: No 1857 d 27th July 1896
in respect of advances
Estimates and remaining
to be adjusted On receipt
of this report (which it is
expected will be submitted
before ~~end~~ the end of the current month
further orders will be passed
in regard to the allotment
of funds actually necessary
to meet the cost of the
repairs above sanctd.

6 Finally as regards
the cost.s of the Mahadwara
and the Chendasala, the
Govt. observe that these
works may stand over
for the present until the
other works now sanctd.
are completed. The
revised Estimates for these

Works are according
returned as sanctioned
by. The Estimates originally sanct.d
in the Govt. Pro: No. 707-V
dated 14th Jan.y 1896 are hereby
Cancelled.

A1
Mucz Secy:
Aug.st 27/8/99.

To the Dy Comm.r
Chitaldrug & E.S. endos
Comp.t:, Mysore Govt:
with Copies of Abstracts of Estimates
sanctioned.